

# GRIZZLY FLATS WATER SYSTEM RESTORATION

H2O Urban Solutions

SIMPLE GANTT CHART by Vertex42.com  
<https://www.vertex42.com/ExcelTemplates/simple-gantt-chart.html>

Project Start: Thu, 8/19/2021  
 Display Week: 1

TASK	ASSIGNED TO	PROGRESS	START	END	Aug 16, 2021		Aug 23, 2021		Aug 30, 2021		Sep 6, 2021		Sep 13, 2021		Sep 20, 2021		Sep 27, 2021		Oct 4, 2021									
					16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	1	2	3	4	5			
					M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W
<b>Water System Assessment</b>																												
Visual Inspection of System	Name	70%	8/19/21	9/15/21																								
Isolate and Pressurize Gravity System		60%	8/20/21	9/16/21																								
Isolate and Pressurize Pressure System		0%	9/13/21	9/20/21																								
Report on System Damage/Repair Recommendations		0%	9/20/21	9/27/21																								
<b>Phase I - Restore NP Water to Gravity System</b>																												
Restore Reservoir Supply Line		100%	8/20/21	8/20/21																								
Restore Water Treatment (manual)		100%	8/20/21	8/25/21																								
Restore Water Treatment (automated)		70%	8/25/21	10/1/21																								
Restore Remote Monitoring of Treatment		70%	8/25/21	9/8/21																								
Repair System Deficiencies			10/1/21	11/1/21																								
<b>Phase II - Address Water Contamination Concerns</b>																												
Source Water Intake Modifications			9/13/21	10/15/21																								
Cap Services to Destroyed Structures		3%	9/6/21	10/10/21																								
Task 3			1/0/00	1/0/00																								
<b>Restore Potable Water to Gravity System</b>																												
Water Quality Testing (Gravity)			9/12/21	10/4/21																								
Water Quality Testing (Pressure)			10/5/21	10/17/21																								
Task 3			date	date																								
<b>Restore Service to Pressure Zone</b>																												
Purchase and Install Booster Pumps		5%	9/1/21	10/7/21																								
Install Temporary Power			9/7/21	10/15/21																								
<b>Repair Surface Water Metering Building and Appurtenances</b>																												
Replace Damaged Pipe and Appurtenances			10/15/21	11/14/21																								
Replace Buidling			5/1/22	7/1/22																								
<b>Replace Pressure System Storage</b>																												
Replace Pressure System Storage			9/1/22	4/1/23																								

Insert new rows ABOVE this one

# GRIZZLY FLATS WATER SYSTEM RESTORATION

H2O Urban Solutions

SIMPLE GANTT CHART by Vertex42.com  
<https://www.vertex42.com/ExcelTemplates/simple-gantt-chart.html>

Project Start:

Display Week:

TASK	ASSIGNED TO	PROGRESS	START	END	Oct 11, 2021							Oct 18, 2021							Oct 25, 2021							Nov 1, 2021							Nov 8, 2021							Nov 15, 2021							Nov 22, 2021							Nov 29, 2021						
					M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S
<b>Water System Assessment</b>																																																												
Visual Inspection of System	Name	70%	8/19/21	9/15/21																																																								
Isolate and Pressurize Gravity System		60%	8/20/21	9/16/21																																																								
Isolate and Pressurize Pressure System		0%	9/13/21	9/20/21																																																								
Report on System Damage/Repair Recommendations		0%	9/20/21	9/27/21																																																								
<b>Phase I - Restore NP Water to Gravity System</b>																																																												
Restore Reservoir Supply Line		100%	8/20/21	8/20/21																																																								
Restore Water Treatment (manual)		100%	8/20/21	8/25/21																																																								
Restore Water Treatment (automated)		70%	8/25/21	10/1/21																																																								
Restore Remote Monitoring of Treatment		70%	8/25/21	9/8/21																																																								
Repair System Deficiencies			10/1/21	11/1/21																																																								
<b>Phase II - Address Water Contamination Concerns</b>																																																												
Source Water Intake Modifications			9/13/21	10/15/21																																																								
Cap Services to Destroyed Structures		3%	9/6/21	10/10/21																																																								
Task 3			1/0/00	1/0/00																																																								
<b>Restore Potable Water to Gravity System</b>																																																												
Water Quality Testing (Gravity)			9/12/21	10/4/21																																																								
Water Quality Testing (Pressure)			10/5/21	10/17/21																																																								
Task 3			date	date																																																								
<b>Restore Service to Pressure Zone</b>																																																												
Purchase and Install Booster Pumps		5%	9/1/21	10/7/21																																																								
Install Temporary Power			9/7/21	10/15/21																																																								
<b>Repair Surface Water Metering Building and Appurtenances</b>																																																												
Replace Damaged Pipe and Appurtenances			10/15/21	11/14/21																																																								
Replace Building			5/1/22	7/1/22																																																								
<b>Replace Pressure System Storage</b>																																																												
Replace Pressure System Storage			9/1/22	4/1/23																																																								

*Insert new rows ABOVE this one*