

Grizzly Flats Water System Restoration Schedule

As of January 11, 2022

Water System Assessment	t	Phase I: Restore NP Water Gravity System	to	Phase II: Address Wa Contamination Conce
Visual Inspection of System 8/19/21-9/15/21 1	.00%	Restore Reservoir Supply Line at Metering S 8/20/21-8/20/21	itation 100%	Source Water Intake Modifications 9/13/21-3/15/22
Isolate and Pressurize Gravity System 8/20/21-11/15/21 1	.00%	Restore Reservoir Supply Lines above Meter Station (@ Big Canyon) 9/24/21-11/20/21	ring 100%	Cap Services to Destroyed Structures 9/6/21-2/1/22
Isolate and Pressurize Pressure System 9/20/21-1/25/22	60%	Restore Water Treatment (manual) 8/20/21-8/25/21	100%	Test System Water Quality Per DDW Pr 10/10/21-11/20/21
Assess Surface Water Pipeline 9/1/21-6/15/22	.5%	Restore Water Treatment (automated) 8/25/21-1/15/22		
Report on System Damage/Repair Recommenc 9/20/21-9/27/21		Restore Remote Monitoring of Treatment 8/25/21-9/8/21	90% 100%	
		Repair System Deficiencies (non-urgent leaks/ 10/1/21-3/1/22	(repairs) 70%	
Restore Service to Pressure Zone		Repair Surface Water Convey System Damage	ance	Replace and Repair Non-Emergency System D
Install New Connection and Pumps 9/23/21-1/24/22 8	80%	Initial Repairs and Erosion Control Measure 9/27/21-10/25/21	s 100%	Repair Fire Hydrants 11/15/21-6/1/22
Isolate and Test System, Repair Leaks 10/10/21-2/15/22 5	60%	Replace Damaged Pipe and Appurtenances 4/15/22-6/15/22	0%	Replace Pressure System Storage 9/1/22-12/1/22
		Replace Metering Station 5/1/22-8/15/22	0%	Replace Services 9/1/22-9/1/23





